G R S. App F IX 4]

1948 - 49

File No 42-48

Previous References
Ml 42-48 (30,31) (Ml)

Serial Nos 46, 47

Later References

GENERAL AND REVENUE SECRETARIAT

Serial Nos Two

₹10.

Part B for July. '49

SUBJECT

-Grant of further advance to the Mysore Builders Contractors of the L 'D' type houses in Kumara park.

To The Chairman, T I T B, ~~Bangalore~~ Bangalore

No L 14776/B 27-6-49 8-7-49

Sanction the approval of Govt to grant a further advance of Rs 50,000/= out of the Trusts Board funds.

9013/wl

General and Revenue Secretariat | File No | of 194 | [App F III—

Serial No

Letter No G 668/48-49 d 24-5-49 from the Chairman C W T Board, Bangalore, requesting sanction to the grant of an further advance of Rs 50,000/- to the Mysore Builders, contractors of 50 'D' type houses in the Kumara Park West Extension.

1) Submitted

The Mysore Builders are entrusted with the work of constructing 50 'D' type houses in the Kumara Park West Extension. Each house is estimated to cost Rs 7,500 and the company has so far been found an advance of Rs 1,75,000 in connection with this work. In this connection, their reference is invited to para 6, 9 & 10 of the notes of the Collector, which recommended

2) It is now requested that a further advance of

flg E

NOTE—Contn Sheet

9073/ml grant of further advance
to the Mysore Boulders

File No | of 194 | General and Revenue Secretariat

Serial No

Rs 50,000/- may be granted to the company, in order to enable them to finance the remaining work to be done in this connection, for reasons stated by the chairman. This is for orders and sanction may also be communicated to the miller

Mra 28/5 Pl see 28/5/49

Pl see 28/5 3 may perhaps be advanced with Financial concurrence dr 17/6/49

The Minister Finance & Industries

Finance 19/6/49

4 & 20/6/49

Secy to Govt of Mysore Date 21/6

GENERAL REGISTRY BRANCH BANGALORE 20 JUN 1949

SECRETARIAT BANGALORE

Secy to Govt of Mysore Date 21/6

SECRETARIAT BANGALORE

OFFICE OF THE MINISTER FOR FINANCE AND INDUSTRIES

5990

D 22-6-49

Mra 24/6

Dft for concurrence dr 21/6

dr 20/6

Dft for concurrence 23/6/49

Secy to Govt of Mysore Date 24/6

REGISTRY BRANCH BANGALORE

submitted with a draft letter assuring the proposal

Mra 25/6 & some proy

Pl see 25/6/49

9013

General and Revenue Secretariat

Re grant of further advance to the Mysore Boulders in respect of the 50 'D' type houses under construction in Kumara Park [App F III--

File No of 194

Serial No

Dat 29/6

CENTRAL LEGISLATIVE

Office of the Minister

No 9045

Date of Receipt 30/6/49

Date of Issue 4/7

SECRETARIAT OF MYSORE GOVERNMENTS

To Dewan 5/7

DEWAN'S OFFICE
4JUL1949
No 43

9) H Emp 7159

Fin Secy has agreed

28/6 May proceed subject to the

Yes (W) Dewan & Chief Secy's

Chief Secy 1

28/6/49

11) For favn of perusal

29/6/49

(Chief Minister)

Yes 30/7/49

Dewan)

AKM
4/7

Financial Secretary for 6/7/49

May the Order issue?

Yes 6/7

Issue
1
6/7/49

Issues
6/7

To,

The Chairman,

B T B

H 14776 & 8/7/49.

Acknowledge receipt of the proposals.

H 14777 & 8/7/49

copy to the Controller Engg

J D

B M 14/7

NOTE—Co tn Sheet

Tel 42-48-49

File No of 194

General and Revenue Secretariat

Serial No

900 9013/me

OFFICE OF THE CHAIRMAN,
City Improvement Trust Board,
Dated, Bangalore, 24th May, 1949

To Md 42 48-46

The Secretary to Government,
General Department, Bangalore

Sir,

SUBJECT - Grant of a further advance of Rs 50,000/- to the Mysore Builders in respect of the 50 "D" type houses under construction in Kumara Park West Extension

Adverting to the correspondence ending with your letter No L 10249/Md 42-48-31 dated 15-3-1949 conveying the approval of Government to the grant of a further advance of Rs 75,000/- in addition to the amount of Rs 1,00,000/- already paid to the above Company as per your letter No L 14367 dated 5-3-1948 and No L 3212/Md 42-48-8 dated 28-9-1948, I have the honour to state that the Managing Agent of the Mysore Builders has in his letter dated 28-4-1949 stated that the construction of 22 houses has been completed, that 17 houses have been completed constructionally, that one another house has come up to roof level that plinth has been laid for 7 more houses and that work on the remaining 3 houses started etc , and that they are in urgent need of finance to enable them to complete the construction work at the shortest possible time and that a further advance of Rs 50,000/- may kindly be granted for the purpose etc Copy of his letter is enclosed for favour of reference

2 The Engineer Officer to whom this was referred, reports that works to the extent of Rs 2,30,800/- approximately have so far been carried out by the Company

Approximate value of works done so far on "D" type quarters at Kumara Park West Extension		
1) Block II and Block IV Approximate value of work done so far on 10 buildings in Block II and 12 buildings in Block IV @ Rs 6,200/- each for 22 buildings	Rs	136,400/-
2) Block III Approximate value of work done so far on 17 buildings in Block III is @ Rs 5,200/- each for 17 buildings	Rs	88,400/-
3) Block V A - Approximate value of work done so far on 5 buildings	Rs	6,000/-
Total	Rs	2,30,800/-

of the 44 buildings under construction in the several blocks as per details furnished in the margin and deducting the advance of Rs 1,75,000/- already made to the Company, there is still Rs 55,800/- worth of work done by them and that as such, the further advance of Rs 50,000/- asked for by the Company may be paid

3 This was placed before the Board for consideration at its meeting held on 19-5-1949 and the Board after studying the details of works done by the Company, passed the following resolution

> "Resolved that having regard to the opinion of the Engineer Officer, the further advance of Rs 50,000/- may be given and the work so far done in respect of "D" type quarters constructed by the Mysore Builders admitted of the same being given to the Mysore Builders in addition to the sums of Rs 1,75,000/- already advanced "

4 I accordingly request that ~~sanctio~~ as resolved by the Board, sanction of Government may kindly be obtained to the payment of a further advance of Rs 50,000/- asked for by the Mysore Builders

Yours faithfully,

C R Narasimhan

CHAIRMAN

24/5

HR ARR/-

Letter No 595 dated 28-4-49 from M/s The Mysore Builders Ltd , to the Chairman, City Improvement Trust Board, Bangalore

---

As you are aware, 22 houses given to us for construction are ready to be handed over to you Probably by the time you receive this letter, they would have taken over by your staff 48-47 7-6-49

Regarding the other houses also, we wish to tell you that 17 houses have been completed constructionally One other house has come up to the roof level Plinth has been laid for seven more houses We have also started work on the remaining 3 houses We are in urgent need of finance, since we are anxious to complete our work at the shortest time possible We therefore request you to advance us a further sum of Rs 50,000/- immediately and oblige

---

"Copy"

KPR/-

for Chairman.

5 copies

C No
Ref on Pet No } 19 —19
App No

Dis No

Enclosure

Dated

Approved on

Copied on by

Examined on by

Signed on

Despatched on

Entered in—

Current
Petition } Register on
Appeal } By

Periodical •

Reminded on

L14776/-

DRAFT

Mk 42-48-47

d-27 6-49

To

The Chairman, C I T
Board, Bangalore

Docket Abstract

Subject - Grant of further advance to the Mysore Builders Limited on the 'D' type of houses in Kumara Park

Sir,

With reference to your letter No. J. 668/-49 dt 24/5/49 on the above subject, I am directed to convey the approval of Govt to your proposal to grant a further advance of Rs 50,000 out of the Trust Board funds, to the firm referred to above, in addition to what has already

GOVERNMENT OF HIS HIGHNESS THE MAHARAJA OF MYSORE

No L 14776 | RU 42 48-49 General and Revenue Secretariat

Dated Bangalore 27 6 49

From

The Secretary to the Government of His Highness the Maharaja of Mysore
General Department

To

The Chairman,
City Improvement Trust Board,
~~XXXXXXXXXXX~~ Bangalore.

Sir,

Subject; Grant of further advance to the Mysore Builders, contractors of the 'D' type of houses in Kumara Park

---

With reference to your letter No G 668/48-49 dated 24 5 49 on the above subject, I am directed to convey the approval of Government to your proposal to grant a further advance of Rs 50,000/- out of the Trust Boards funds, to the firm referred to above, in addition to what has already been granted so far to them.

Yours faithfully,

Sd Mir Sarwar Hussain
General Secretary to Government.

P I O

7

Memo No.L. 14744 | RL 42-48-47
d 14 f 49

Copy of the above is forwarded with compliments to the Auditor, Public Works Department Through the Financial Secretariat for information.

By Order,

Secretary to Government,
the General Department.